

Progress of Work

April/May 2019			
	Progress Completed	Anticipated Completion	Additional Notes
Powerhouse Electrical	Complete		
Set and Install HPU Skids	Complete		
SCADA Interface	Complete		

Dan Batdorf to Complete Offsite Programming for Hydro PLC	Complete		
Golden Automation LLC to Complete Offsite Programming for Reclamation PLC	Complete		
Phase 1 Dry Checkouts	Complete		
Phase 2 Wet Checkouts	Complete		
Phase 3 Operation Checkout – Manual Operation		May 8-12	

Phase 4 and 5 Operation Checkout – Auto Mode and Reclamation Demo		May 13-16	
Operational		May 2019	Target Date May 16
Board Tour		May 16, 2019	After Board Meeting